

Fort Wayne/Allen County  
Trails Program

Project Name Consultant / Contractor	Map #	WO #	DES #	Project Manager	Description & Status Summary	Construction Scheduled	Length	Project Phase	Needs
6-Mile Creek Trail: Lemar Drive to Chadwick Drive Design: In-house	25	0922R		City of Fort Wayne Public Works	10 ft wide trail along the south side of Tillman Road from Lemar Drive/Fellowship Missionary Church to Hessen Cassel and along the north side of Tillman from Hessen Cassel to Chadwick Dr, connecting with Crown Colony, Trier Ridge Park and the new Roosevelt Reserves. Had a scoping meeting in February to get the project started. Hired A&Z Engineering to provide the location control route survey. We will do the topo. survey after the route survey.	2028	0.94 miles	Survey	
Amstutz Rd. Trail/ Engineering Resources/ Brooks Construction	4g			Leo-Cedarville, Allen County & FWT	10' wide trail on west side of Amstutz Rd from Trading Post Rd to the school entrance, then on the east side to Hosler Rd. Sidewalk will continue on the west side to Hosler Rd. The pedestrian bridge was installed on November 22nd. <b>Trail completion is set for mid-June.</b>	2025	.7 miles	Construction	
Anthony Boulevard: Pontiac Street to Creighton Avenue Consultant: Foresight Contractor: Malott	1			City of Fort Wayne Community Development	Streetscape project that includes upgrading pedestrian facilities, ADA improvements and new lighting. Eight foot wide, concrete trail will be on west side and sidewalk on east side. Pre-construction meeting held in early May. Road closure went into effect May 19th. August 30th is the completion date.	2025	0.3 miles	Construction	
Ardmore Ave: Lower Huntington Rd to Covington Rd Consultant: VS Engineering	37			City of Fort Wayne Public Works and NIRCC	Road widening project, which will include trail on west side. Project will be constructed in three phases. Federal Funds involved. Trail will connect to Illinois Rd/West Jefferson Corridor and also the Airport via four phases that have already been completed.	2032; 2034; and 2036	3 miles	Preliminary Engineering	
Bass Road: Hadley to Scott Consultant: American Structurepoint	2			Allen County	Intersection improvement and road widening project from 2 to 3 lanes, which will include a 10 ft wide multi-use trail. Between Hadley and Scott Roads the trail will be located on the south side. Project has started again and substantial completion date has been moved to the end of 2025 from 2026.	2025-2026	1.85 miles	Bridge Construction	
Carroll Rd East: Lima Rd/SR 3 to Shearwater Run/Coral Springs Drive Contractor E&B paving	3b		1801749	Huntertown	Federal Aid Road Project with trail. This section will begin approximately 800 ft west of the SR 3 intersection and will extend to approximately 450 ft west of the Shearwater Run/Coral Springs Drive intersection. East of SR 3 there will be a 10 ft curb faced trail on the north side and sidewalk on the south side. Project will connect to existing trail on Pathway Church's property upon completion of a roundabout at the Carroll Road & Shearwater Run/Coral Springs Drive intersection. The road expansion is slated for substantial completion in fall 2024 with the trails and pedestrian facilities in the spring 2025.	2025	10' Trail (North Side of Carroll Road)  1,495 ft of 5' Sidewalk (South Side)	construction	
Carroll Rd Trail Gap: Fairgrounds to Lima Rd/SR 3 Design: In-house	3c	0904R		City of Fort Wayne Public Works	8' asphalt trail from the west property line of the Fairgrounds to Lima Rd/SR 3. Walked the corridor on 10/1 to discuss placement of the trail with the project manager. County will deed right of way to City at the old Byron Health Center. Met with the Fairgrounds to discuss trail alignment.	2027?	0.43 miles	Survey	
Carroll Rd West: East of Bethel to Millstone Dr Contractor E&B paving	3a		1801748	Huntertown	Federal Aid Road Project with trail. Eight foot wide trail. The road expansion is slated for substantial completion in fall 2024 with the trails and pedestrian facilities in the spring 2025. Trail on both sides of Carroll Rd (where the existing sidewalks end just east of Bethel Road to Millstone Dr). This will connect with the Fairgrounds on the north side. The road expansion is slated for substantial completion in fall 2024 with the trails and pedestrian facilities in the spring 2025. Trail has been paved, but still needs ADA Ramps.	2025	2,290 ft of 8' Trail (North & South of Carroll Road) – 1,145 ft ea side	construction	

Fort Wayne/Allen County  
Trails Program

Project Name Consultant / Contractor	Map #	WO #	DES #	Project Manager	Description & Status Summary	Construction Scheduled	Length	Project Phase	Needs
Cedar Creek Park Trail: Grabill Road from Town Limits to Leo/Grabill Sports Complex/ DLZ Contractor: Fleming Excavating	4d			Grabill, Allen County & FWT	8' wide trail on north side of State St. from western town limits to west side of Henry St. to north side of North St. to Main St. The trail then uses an existing sidewalk along Main St. to connect to a new section being built using a shared business access driveway from Main St. to the Witmer ditch. The trail then widens to 10' through the Jack R. Harris community park along the ditch to the northern edge where it turns east and connects to the entrance of the Leo/Grabill Sports Complex. This is a complimentary project in the NewAllen Alliance Stellar Projects that were completed from 2019-2023. Allen County Commisioners approved an ARPA grant for \$1.125M in addition to the \$200,000 Grabill put into the project. Base work has started on the northern portion in Jack R. Harris community park and the trail is currently being cut along State St. Pavement is expected within the next month.	2025	.45 mile	Pre- Construction	
Cedar Creek Parks Trail: Hursh Rd. from Metea Park North Trailhead to Halter Rd. (Allen County West)/ DLZ Contractor: API Construction	4a			Allen County, New Allen Alliance, FWT & Allen County Parks	The starting point of this section is the Metea North Trailhead on Hursh Rd. The 10' trail will continue on south side from trailhead to Hatler Rd where it will meet with portions of the trail being built by Leo-Cedarville. This is a complimentary project in the NewAllen Alliance Stellar Projects from 2019-2023. Allen County Commisioners approved an ARPA grant for \$1.125M. Trees have been cleared along Hursh Road with mobilization sometime in early May for construction. Currently working on utility relocation.	2025	.5 mile	Pre- Construction	
Cedar Creek Parks Trail: Intersection of Henry and North Streets to Jack R. Harris Park	4e			Grabill, Allen County & FWT	8' wide trail to continue from the intersection of Henry and North streets north through a NIPSCO property that is slated to be abandoned and over the Witmer ditch with a new pedestrian bridge to connect to the 10' trail going through the Jack R. Harris Park in. There is no timeline on that currently. Once NIPSCO abandons the property, the town can move forward with a plan to design and fund the new section.	?	750 feet	Design & Funding Needed	
Cedar Creek Parks Trail: Leo- Grabill Sports Complex to Hursttown Reservoir (Allen County North)/DLZ	4f			Allen County, New Allen Alliance, FW City utilities, FW Parks & FWT	10' wide trail from Leo-Grabill Sports Complex in Grabill to north side of Haifley Ditch, along railroad corridor to Springfield Center Rd and runs on west side of Roth Rd. to entrance of Hursttown Reservoir. This is a complimentary project in the NewAllen Alliance Stellar Projects from 2019-2023. The Ditch is on his property and will require INDOT permits, if/ when the property is acquired. Plans are 75% complete. Working on right of entries, then right of way aquisition. On permanent hold due to funding and ROW issues.	On Hold	1.25 miles	On hold	redesign
Diebold Road, Phase 2 Consultant: Butler, Fairman & Seufert Contractor: Brooks Construction	7			Allen County with City of Fort Wayne Public Works	Road widening project (2 lanes to 5 lanes) with trail on west side and sidewalk on east side from existing trail and sidewalk to Clinton Street. Clearing of the right of way and utility relocation is currently progressing along. <b>Storm water installation in progress.</b> Substantial completion date is November 2026.	2025-2026	0.36 miles	Pre-Construction	
Extension for Towpath Trail Design: In-house Contractor: Brooks Construction	36	0902R		City of Fort Wayne Public Works	Extending the existing trailhead parking lot to add spaces due to demand. We opened three bids. We awarded the project to Brooks Construction.	2025	n/a	Pre- construction	
Goshen Road Improvements Consultant: DLZ	34			City of Fort Wayne Public Works	Road improvement project will include trail from the new entrance of Franke Park to a new roundabout at Harris/Butler on the north side of the road. Field check meeting with utilities in July. Plans at the 60% stage. Right of way engineering has begun.	2027	0.34 miles	ROW Engineering	
Hanna St: Burns Blvd to Decatur Rd Consultant: in- house Contractor: Krafft Water Solutions	10	0670R		City of Fort Wayne Public Works	Eight foot wide concrete trail on west side. Project is complete with the exception of some punchlist items.	2025	0.25 miles	Construction	

Fort Wayne/Allen County  
Trails Program

Project Name Consultant / Contractor	Map #	WO #	DES #	Project Manager	Description & Status Summary	Construction Scheduled	Length	Project Phase	Needs
Hanna St: Wallace to Berry Consultant: in-house	9	0634R		City of Fort Wayne Public Works	Eight foot wide concrete trail on east side. <b>Open bids on 6/26.</b>	2025	0.74 miles	Bidding	
Hanna St. Trailhead, 612 E Pettit Ave Consultant: in- house		0971R		City of Fort Wayne Public Works	Property at 612 E Pettit (SW corner of Hanna and Pettit) was acquired. Former gas station was demolished. <b>Trailhead with 13 parking spaces, park benches, water fountain, driveway, sidewalk, bike racks, grass, trees and pavement markings. Open bids on 6/26.</b>	2025	n/a	Bidding	
Hillegas Road: State to Coliseum Consultant: GAI	11			City of Fort Wayne Public Works	Federally-funded, two-phased project with 10 ft trail on east side and 5 ft sidewalk on west side. Phase 1 is Butler to Coliseum. Phase 2 is State to Butler. Buying right of way has begun - sixty parcels. Phase 1 letting in October 2025 and Phase 2 letting in October of 2027.	2026 Phase 1; 2028 Phase 2	0.5 mile 1st phase; 0.85 miles 2nd phase	Land Acquisition	
Illinois Road Trail: Rockhill Park to Getz Road Consultant: Engineering Resources	12	0620R		City of Fort Wayne Public Works and Redevelopment and the DNR	We were awarded a \$1 million Next Level Trails grant from the State of Indiana! Added roadway resurfacing and intersection improvements to the trail project. Bidding is planned for August. <b>Meeting scheduled with consultant to review plans on 6/17.</b>	2025-2026	1.97 miles	Final design	
Juliette Avenue: Hale Avenue to Rivergreenway (north of Carlton Ave) Consultant: In house	13	0277R		City of Fort Wayne Public Works	The Rivergreenway currently shares the road with parking on both sides. We will build the trail on the west side of the St. Marys River. City Utilities recently completed the trail between Brown Street and Hale as part of their CSO Improvements. We will need to acquire ROW from 14 parcels. Preliminary trail alignment completed. Survey was completed 3/17. Design continues. <b>Ordering a location control route survey.</b>	2027	0.23 miles	Design	
Lake Avenue Design: In- House	14	0766R		City of Fort Wayne Public Works	Project limits will be Coliseum Boulevard to Reed Road. We have approximately 4 parcels to acquire. Hired APEX to provide a location control route survey.	2026	0.45 miles	Design	
Leo- Grabill Bridge/ Engineering Resources Contractor: Miller Bros. Construction	4c			Leo-Cedarville & FWT	The Grabill bridge will be upgraded and will include a 10 ft walkway with a barrier between the trail and the roadway. Federal funding is being used (80/20) with construction planned in 2025. Project was let in August and awarded to Miller Bros. Construction. The road is now closed for construction with an estimated complete date of	2025	0.2 miles	Design	
Lincoln Highway Trail: Green Rd. to Minnich Rd. Contractor: API Construction	38			New Haven	Eight-ten foot wide asphalt trail on the south side of Lincoln Highway from Green Rd. east to Minnich Rd. Construction will begin in spring 2025 with completion by end of 2025 season. <b>Retaining wall is complete and curb ramps are currently being installed. Trail is paved with drive and curb ramps complete. Pedestrian fence and lighting to be installed in June. Approaches to streets and Lincoln Highway restrictions to be completed and open for vehicular traffic by 5/30/25.</b>	2025		Construction	
Maumee Pathway Realignment Design: Earth Source	17	0767R		City of Fort Wayne Public Works partnering with City Utilities and Allen County	The section of the Rivergreenway along the Maumee River adjacent to the former Lakeside Golf Course will be moved to the north away from the river. Project will be bid with City Utilities' project. Bid in fall of 2025. Waiting on federal and state agency approvals and permits.	2025-2026	0.63 miles	Engineering	

Fort Wayne/Allen County  
Trails Program

Project Name Consultant / Contractor	Map #	WO #	DES #	Project Manager	Description & Status Summary	Construction Scheduled	Length	Project Phase	Needs
Maysville Rd: Stellhorn to Maysville Circle Consultant: Design in-house	18	0276N		City of Fort Wayne Public Works partnering with Redevelopment Commission	Ten foot wide trail on east side. Will provide connection between Maysville Rd Trail, Landin Rd Trail and Rivergreenway. We will need 5 or 6 parcels. Plans are 90% complete. Project is on hold. A new development is proposed for the SE corner of Maysville and Stellhorn. We have asked the developer to install the trail along their Maysville Road frontage.	2028	0.65 miles	On hold	
N. Clinton Street Road Improvement Project Consultant: American Structurepoint	5			City of Fort Wayne, Allen County and NIRCC	Road widening project from north of Auburn Road to Mayhew/Tonkel. Trail will be on the east side and sidewalk on the west side. NEPA Environmental Study is underway. Engineering has begun. Had a public information meeting on 7/31. Been working on preliminary plans (30% stage).	Phase 1 in 2027; Phase 2 in 2028 or 2029; Phase 3?	2.82 miles	Preliminary Engineering	
Northeast Trail, Phase 1: Jackson R. Lehman Family YMCA to north of Bridlewood Drive Consultant: APEX	20a	0278R		City of Fort Wayne Public Works	This trail will be an extension of the Maplecrest Road Trail from Northwood Plaza to north of Bridlewood Drive, connecting to an existing sidewalk. This is phase one of a two-phase project. <b>Received 95% plans and engineer's estimate on 5/9. We now have the legal descriptions and plats. Next step is appraisal problem analysis and then appraising. Buying could begin in August or September for 25 parcels (three of which will be donated).</b>	2026	1.27 mile trail; 0.1 mile sidewalk connection to church for trailhead parking	Right of Way Engineering	
Northeast Trail, Phase 2: Stellhorn Rd to YMCA	20b	0905R		City of Fort Wayne Public Works	AEP is wrapping up their transmission project in October. So, we can now get the survey work ordered. Design in 2025. <b>On hold for now.</b>	2027	0.88 miles	On Hold	
Poka-Bache Connector: Lower Huntington Road to Ferguson Road Consultant: DLZ	33	0765N		City of Fort Wayne Public Works and Redevelopment Commission	Completed an engineering study in 2023. Trail will be on the east side of the road. The Notice to Proceed was given to DLZ on 3/27. We had the kick-off meeting with DLZ on May 16th. Working to acquire a donated parcel for a future trailhead near Bluffton and Ferguson. <b>Survey completed.</b>	2028	2.13 miles	Preliminary Engineering	
Pufferbelly Trail Pedestrian Bridge over Coliseum Boulevard/SR 930 Consultant: Engineering Resources	22	0768R	2201280	City of Fort Wayne Public Works	Location is approximately 1,125 feet east of the Coliseum Blvd. and Lima Rd. intersection. Submitted the project in the READI 2.0 funding portal. Thirty percent plans were submitted to INDOT on 2/6. Consultant had a good meeting with INDOT on 2/20. In March, we met with City Utilities. Engineering continues. We had a follow-up meeting with City Utilities on 5/16.	2026	450 lineal feet	Preliminary Engineering	
Pufferbelly Trail: Washington Center to Ice Way Consultant: Design in-house Contractor: Crosby Excavating	21	0280R		City of Fort Wayne Public Works and the DNR	Twelve foot wide asphalt trail from Washington Center Road to Ice Way. We received a nearly \$2.7 million Next Level Trails grant! From April to June, contractor will complete trail excavation, storm utility work, concrete prep work, concrete foundation work and be finished with Washington Center Rd. <b>Trail was paved between Cookie Cottage and Bob Thomas Ford but is still under construction and not open for use. Final completion date is October 2025.</b>	2025	1.8 miles	Construction	
Pufferbelly Trail: Fitch Rd to County Line	23			Allen County	12' wide trail from Fitch Rd to the DeKalb County Line following West Road and Fitch Rd to County Rd 9A. Project is designed. All right of way is complete. Final review complete and ready to go to bid. Funding budgeted for 2024 was needed for another project. On hold until DeKalb makes a decision about alignment.	?	0.5 miles	On hold	
Scott Road Consultant: USI	24			Allen County	From Illinois Rd/ State Route 14 to Bass Road. Eight ft wide trail will be on west side. The highway department is currently looking at grade separation options to put the trail over or under the railroad due to new design requirements by the railroad. \$400,000 grant awarded to County in January 2025 by the US DOT Railroad Administration for a grade separation study. ROW acquisition is currently under way.	2025/2026	1.0 miles	railroad coordination	Railroad decision on grade separation

Fort Wayne/Allen County  
Trails Program

Project Name Consultant / Contractor	Map #	WO #	DES #	Project Manager	Description & Status Summary	Construction Scheduled	Length	Project Phase	Needs
South Maplecrest Road Improvement Project Phase I Consultant: DLZ	16			New Haven, NIRCC	Project limits will be SR 930 to Moeller Rd. Project slated to have trail on the east side with a roundabout at Moeller Road. Working to bid 10/14/2027.	2027	1 mile	Preliminary Design	
South Maplecrest Road Project Phase II Consultant: DLZ				New Haven, NIRCC	Project limits will be Moeller to Seiler Road. Project slated to have trail on east side of Maplecrest. Working to bid 10/11/2029.	2029	.5 miles	Preliminary Design	
Stellhorn Rd Trail Design: DLZ	26	0838R		City of Fort Wayne Public Works and Redevelopment Commission	Project limits will be from east of Maplecrest to west of Wheelock Rd. on the north side. Public Information Meeting held 2/27 at 6:30 p.m. in the Arlington Park Clubhouse. Engineering continues. Sixty percent plans will be presented to the City in June.	2027	1.8 miles	Design	
Stellhorn Road Trail Design: In-house	39			City of Fort Wayne Public Works	Eight foot wide trail that will extend the Maplecrest Road Trail from Northwood Plaza to the AEP corridor just east of Eicher Drive on the north side of Stellhorn. The trail project also includes sidewalk from Eicher Drive to Reed Road. Right of way acquisition of 5 parcels has begun. This project will connect with the NE Trail and the Maplecrest Rd Trail.	2025-2026	0.32 miles	Land Acquisition	
Thieme Drive Flood Wall Consultant: VS Engineering	28	12437		City of Fort Wayne Public Works and City Utilities	New flood wall on the west side of Thieme Drive from Main to West Washington Blvd. Will include an 8 - 10 foot wide trail on top of the flood wall (part of Rivergreenway). Project also includes storm sewer work. We did not get the grant. Until funding is identified, this project will not be constructed.	?	0.36 miles trail	on hold until funding identified	
Towpath Trail from Huntington County to Fort Wayne: Study: VS Engineering				Allen County and FWT	Working with Huntington County for a connection into Fort Wayne	?	?	Engineering Study	
Tree Canopy Trail, Riverfront, Phase 2 Contractor: Hagerman Construction	29			City of Fort Wayne Community Development	520 additional feet of Tree Canopy Trail will be built with Riverfront Phase 2. Construction of Riverfront Phase 2B from Harrison to Clinton will take 18 months. Tree Canopy Trail will be built on the north side of the St. Marys River between Harrison St and the Third Street Pump Station. Construction will begin this winter.	2025-2026	520 ft	Pre-construction	
Union Chapel Rd Trail Consultant: A & Z Engineering	30			Allen County and FWT	10' wide asphalt trail from existing trail west of Auburn Rd to Pufferbelly Trail at Life Bridge Church on the north side of Union Chapel. Parkview donated \$90,000 to help with construction. Allen County is currently in conversation about a proposed stop light at entrance to Maple Creek. Field work is currently being done to incorporate the trail into the roundabout planning at Union Chapel and Corbin Rds. In January 2025, the NACS school board gifted the ROW to Allen County and FWT donated \$25,000 to NACS for a sidewalk connection on the east side of the Maple Creek entrance extending north to a new crosswalk installed by the school. Project is being broken into two phases from Life Bridge Church to Coldwater (phase 1) and Coldwater to Auburn Rd.(phase 2) <b>Phasing of project to be completed in time for a fall 2025 bid and spring construction on phase 1.</b>	2026 phase 1	1.55 miles	Resource Development	Construction dollars
Urban Trail Consultant: JPR	31b			City of Fort Wayne Community Development	North side of Superior from Calhoun to Lafayette. Section from Clinton to Lafayette will be constructed in 2025 - currently out for bid. Section from Calhoun to Clinton construction is not determined at this time - dependent upon funding and future development.	2025	1300 ft	Engineering	

Fort Wayne/Allen County  
Trails Program

Project Name Consultant / Contractor	Map #	WO #	DES #	Project Manager	Description & Status Summary	Construction Scheduled	Length	Project Phase	Needs
Urban Trail Consultant: Engineering Resources	31c			City of Fort Wayne Community Development	Survey work and utility investigation is completed along Washington from Harrison to Broadway and along Broadway from Washington to Electric Works. Council approved consultant contract with Engineering Resources, but we have to go back to the drawing board and study the route.	will be constructed in various phases	4620 ft	Study	
Urban Trail Contractor: Crosby Excavating				City of Fort Wayne Community Development	Harrison Street from Main Street to Washington Boulevard. Construction began 12/23/24 with completion by 10/31/25.	2025	1,110 ft	Construction	
Urban Trail Contractor: Hagerman Construction	31a			City of Fort Wayne Community Development	North side of the St. Marys River from Harrison St to Calhoun St and along the east side of Calhoun St. from Third to Fourth Street. Trail will be built as part of Riverfront Phase 2B project. Construction will begin this winter.	2025-2026	1050 ft	Pre-construction	
Wheelock Road Trail: Stellhorn Rd to Jefferson Middle School Consultant: design in-house Contractor: Fleming Excavating	32	0580N		City of Fort Wayne Public Works and Redevelopment	Eight - ten foot wide asphalt trail on west side of road extending trail completed in 2020 to existing trail at Stellhorn and Wheelock. Notice to proceed was issued to the contractor on 3/4/25. Final completion is 12/5/25. Clearing of right of way occurred in March. Construction staking is complete. <b>Construction will begin in early June.</b>	2025	0.76 miles	Construction	